

Grain/Rice Belt Header Delivery Inspection Report

TO THE DEALER: This form must be completed and returned to Honey Bee Manufacturing Ltd. along with the Warranty Registration Form. (please print)

Model:	Serial #:		
Check Completed By:	Signature:		
Dealer Name:	Date:		
As soon as you recieve this machine, inspect it thoroughly Finish a pre-delivery inspection, paying special attention to Indicate with a tick mark in the left-hand column when corre	the steps listed be	•	•
Pre Run-In Checks:			
 Crop dividers and crop divider pipe/snub nose installed (see sec Quick couplers match windrower. Reel tie-down removed. 	tion 5.2 on page 23 of o	operators manual)	
Knife drive hold down bolts torqued to 120 ft-lb (163 Nm). (see	decal located next to the	e knife drive)	
Knife head block cap screws torqued to 41 ft-lb (56 Nm).	ioda iodated fiest to th	o kimo dilvoj	
Knife head cross bolt torqued to 53 ft-lb (72 Nm) for CNH/Crary l	nife or 73 ft-lh (99 Nm) for SCH knife	
Reel centered in swather left to right (see section 9.6 on page 54			
Reel fingers clear cutterbar by approximately 2" across length of			
Safety and warning decals affixed securely and clearly readable.			
Safety guards and shields installed and secure.			
Header lubricated (see section 7.1 on page 41 of operators man	ual)		
Optional equipment, as per sales order, is installed and operates	*		
	-		
Mounting Checks:			
All adapter installation instructions completed.			
Hydraulic oil pressures and flow rates are set.			
Electrical systems working properly.			
Table drop rate valve installed and set properly.			
Hydraulic plumbing is leak-free.			
Drapers on all decks track evenly with adequate clearances between hitch jack (in its storage position).	veen draper, end strut (guage wheels, and the transpor	t
Drapers are tensioned. DO NOT OVERTIGHTEN.			
If draper deck shift is installed ensure all stops are properly set.			
Header is leveled for field operation.			
Header Lift Link Bolts need to be set so there is 3" of space betw Refer section 5.6 on page 27 of the operators manual.	veen the Lift Link and L	ift Link Lug (not to exceed 5").	
Pre-Transport Checks			
Hitch and axle attached and secure.			
Reel lowered in the full-aft position, and tied down, and restrained	d from rotating. Cautio	n: Do not hend center tuhing	
Wheel bolts torqued to 120 ft-lb (163 Nm).	a nom rotating. Cautio	ii. Do not bend center tubing.	
Tire pressures @ 80 psi (552 KPa)			
All lock pins in place and securely fastened.			
All fasteners and parts secure.			
Wiring, hydraulic hoses, and fittings/connections secure.			
Wiring and hoses tied up securely for transport.			
Reflectors and SMV sign in place and clean.			
Warning and clearance lights installed and operational.			
Training and obtained lights installed and operational.			
(White - Return to Honey Bee) (Yellow - Dealer Copy) (Pink - Custo	omer Copy)	Revision: 8.1	12/21/2015