

ST Delivery Inspection Report

TO THE DEALER: Upon completing the Warranty Registration and Pre-Delivery Inspection forms, please visit our website and log in to the Dealer Portal. Proceed to the 'Registration and Claims' section to register your product and upload these documents. For further assistance, please contact warrantyregistration@honeybee.ca or service@honeybee.ca.

Model:	Serial #:	
Check Completed By:	Signature:	
Dealer Name:	Date:	
Upon receipt, inspect the machine to ensure it is in good order. Finish a pre-delivery inspection, paying attention to the steps listed below, prior to delivery to the customer. Indicate with a tick mark in the left-hand column when correct/complete.		
Pre Run-In Checks		
Crop dividers and crop divider pipe/snub nose installed.		
Quick couplers match power unit.		
Reel tie-downs removed.		
Knife drive hold down bolts torqued to 120 ft-lb (163 Nm).		
Knife head block cap screws torqued to 41 ft-lb (56 Nm).		
Knife head cross bolt torqued to 53 ft-lb (72 Nm) for CNH/Cr	ary knife or 73 ft-lb (99 Nm) for SCH knife.	
Reel centered in swather left to right.		
Reel fingers clear cutterbar by approximately 2" across leng	h of the knife.	
Safety and warning decals affixed securely and readable.		
Safety guards and shields installed and secure.		
Header lubricated (see operators manual).		
Optional equipment, as per sales order, is installed and open	ational.	
 Electrical systems working properly. Hydraulic plumbing is leak-free. Drapers are tensioned, track evenly, and their clearance is Swather is leveled for field operation. 	checked.	
Pre-Transport Checks Hitch and axle attached and secure. Reel lowered in the full-aft position, tied down, and restraine Wheel bolts torqued to 120 ft-lb (163 Nm). Tires are filled to their rated pressure. All lock pins in place and securely fastened. All fasteners and parts secure. Wiring, hydraulic hoses, and fittings/connections secure. Wiring and hoses tied up securely for transport. Reflectors and SMV sign in place and clean. Warning and clearance lights installed and operational.	f from rotating. Do not bend center tubing.	