

ST Delivery Inspection Report

TO THE DEALER: This form must be completed and returned to Honey Bee Manufacturing Ltd. along with the Warranty Registration Form.

Model: _____
Check Completed By: _____
Dealer Name: _____

Serial #: _____
Signature: _____
Date: _____

Upon receipt, inspect the machine to ensure it is in good order. Finish a pre-delivery inspection, paying attention to the steps listed below, prior to delivery to the customer. Indicate with a tick mark in the left-hand column when correct/complete.

Pre Run-In Checks

- Crop dividers and crop divider pipe/snub nose installed.
- Quick couplers match power unit.
- Reel tie-downs removed.
- Knife drive hold down bolts torqued to 120 ft-lb (163 Nm).
- Knife head block cap screws torqued to 41 ft-lb (56 Nm).
- Knife head cross bolt torqued to 53 ft-lb (72 Nm) for CNH/Crary knife or 73 ft-lb (99 Nm) for SCH knife.
- Reel centered in swather left to right.
- Reel fingers clear cutterbar by approximately 2" across length of the knife.
- Safety and warning decals affixed securely and readable.
- Safety guards and shields installed and secure.
- Header lubricated (*see operators manual*).
- Optional equipment, as per sales order, is installed and operational.

Mounting Checks

- Electrical systems working properly.
- Hydraulic plumbing is leak-free.
- Drapers are tensioned, track evenly, and their clearance is checked.
- Swather is leveled for field operation.

Pre-Transport Checks

- Hitch and axle attached and secure.
- Reel lowered in the full-aft position, tied down, and restrained from rotating. Do not bend center tubing.
- Wheel bolts torqued to 120 ft-lb (163 Nm).
- Tires are filled to their rated pressure.
- All lock pins in place and securely fastened.
- All fasteners and parts secure.
- Wiring, hydraulic hoses, and fittings/connections secure.
- Wiring and hoses tied up securely for transport.
- Reflectors and SMV sign in place and clean.
- Warning and clearance lights installed and operational.